

# Working Conceptual Schedule\*\*

## First/Second Cycle of Regional Flood Planning

As of December 2022



Item	Entity	Activity	Planning SOW Task #	2022		2023												2024											
				Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec
32	RFPG	Adopt and Submit the 2023 RFP to the TWDB	All																										
<b>Amended 2023 Region Flood Plan</b>																													
33	RFPG	Outreach and Data Collection to Support Tasks 1 – 9	11																										
34	RFPG	Perform Identified FMEs, Identify, Evaluate, and Recommend Additional FMPs	12																										
35	RFPG	Preparation and Adoption of the Amended RFP	13																										
36	TWDB/Sponsor	Last day that work performed is eligible for reimbursement	Contract																										
37	TWDB/Sponsor	Last day that the final payment request may be submitted for reimbursement	Contract																										
38	TWDB/Sponsor	Contract expiration	Contract																										
<b>2028 Regional Flood Plan (2nd Cycle)</b>																													
39	TWDB	Anticipated public comment period on proposed changes to administrative rules for Regional and State Flood Planning (31 TAC 361 & 362)																											
40	TWDB	Anticipated TWDB Board Meeting to consider authorizing rule changes and final publication to Texas Register.																											
41	RFPG	Public participation, stakeholder input, post notices, hold meetings, maintain email lists and website	10																										
42	TWDB	Publish Request for Regional Flood Planning Grant Applications																											
43	RFPG/Sponsor	Submission of Applications for Regional Flood Planning Grants to TWDB																											
44	TWDB/Sponsor	Review and Execution of Regional Flood Planning Grant Contracts	Contract																										
45	RFPG/Sponsor	Solicitation for Technical Consultant																											
46	RFPG	Pre-Planning Meetings for Public Input on Development of RFP																											
47	RFPG	Selection of Technical Consultant																											
48	RFPG/Sponsor	Execution of Technical Consultant Subcontract																											
49	RFPG	Development of 2028 RFP																											
50	RFPG	Adopt and Submit the 2028 RFP to the TWDB																											
<b>2024 State Flood Plan</b>																													
51	TWDB	Preparation, Public Input, and Adoption of the State Flood Plan																											

**Acronyms:**

- RFP - Regional Flood Plan
- RFPG - Regional Flood Planning Group
- FME - Flood Management Evaluation
- FMS - Flood Management Strategy
- FMP - Flood Mitigation Project

\*\*This conceptual schedule contains approximate timeframes for high-level planning activities for the purpose of illustrating the anticipated order of and interrelationship/overlap between key activities. Each RFPG & Sponsor will develop their own working schedule and will direct its own planning effort which will vary by region. Milestone dates shown red are required deadlines contained in the Regional Flood Planning Grant Contracts.

Detail work associated with each task can be found in the Scope of Work:  
<https://www.twdb.texas.gov/flood/planning/planningdocu/2023/index.asp>